



Pittsburg Unified School District

1

CONSTRUCTION UPDATE

FACILITIES PLANNING
& MANAGEMENT

April 20, 2018



Construction Status Update

2

- Construction @ Willow Cove ES, Bldg. E (former MP/Cafeteria Bldg.) is ongoing. Photos show progress since the last Report dated 04/06/18. Furniture is projected to be delivered on the 27th of April. Anticipated completion date is on or before 05/30/18.
- Demolition @ Bldg. D (former Library Bldg.) for remodeling has been completed. Anticipated completion date for Bldg. D remodeling is on or before 06/30/18.
- The Contractor is finishing with Punchlist Items Work @ the New Gym./MP Bldg. Project and @ the HVAC & Roofing Project @ the Existing School Bldgs. All Punchlist work to be completed by 05/30/18.
- Per the approval of the Board that was actioned on Wednesday, April 11, 2018, for Foothill Elementary School and Highlands Elementary School Play Structure Replacement Project, Community Playground, Inc. has been issued a Notice of Award on April 16, 2018, Contract Price \$349,000.00. Upon the complete execution of Contract Agreement, the Contractor, Community Playground, Inc. will be ordered Notice to Proceed to perform work for the Foothill Elementary School and Highlands Elementary School Play Structure Replacement Project.
- Per the approval of the Board that was actioned on Wednesday, April 11, 2018, for Pittsburg High School Gymnasium Buildings Lighting Retrofit Project, Pacific Metro Electric, Inc. has been issued a Notice of Award, Contract Price \$282,771.00. Upon the complete execution of Contract Agreement, the Contractor Pacific Metro Electric, Inc. will be ordered Notice to Proceed to perform work for the Pittsburg High School Gymnasium Buildings Lighting Retrofit Project.

WILLOW COVE ELEMENTARY SCHOOL

3



View of Modernization Work @ Building E - Looking North toward Computer Lab. Window wall had been framed & sheetrock was installed.

WILLOW COVE ELEMENTARY SCHOOL

4



View of Modernization Work @ Building E - Looking Northeast toward Hallway & Book Storage Room. Shelves were installed.

WILLOW COVE ELEMENTARY SCHOOL

5



View of South and East Wall of New Library from Computer Lab., @ Building E.

WILLOW COVE ELEMENTARY SCHOOL

6



View of the Librarian Counter in front of Reading Nook Stadium Seating @ Building E – Looking towards West wall.

WILLOW COVE ELEMENTARY SCHOOL

7



View of Modernization Work Inside of New Book Storage Room @ Building E. Partial cabinets were installed; flooring has been leveled

WILLOW COVE ELEMENTARY SCHOOL

8



Viewing the Old Library @ Building D - converted offices by framing in the wall.

WILLOW COVE ELEMENTARY SCHOOL

9



Viewing the Old Library @ Building D.