



Pittsburg Unified School District

1

CONSTRUCTION UPDATE

FACILITIES PLANNING
& MANAGEMENT

May 04, 2018



Construction Status Update

2

- Construction @ Willow Cove ES, Building E (former MP/Cafeteria Bldg.) is ongoing, nearing completion. Photos show progress since the last Report dated 04/20/18. Furniture was delivered on April 27, 2018. Assembly of the furniture is in progress. Anticipated completion date is on or before May 30, 2018.
- Remodeling @ Building D (former Library Bldg.) is in progress. Anticipated completion date is on or before May 30, 2018.
- The Contractor is finishing with Punchlist Items Work @ the New Gymnasium/Multi Purpose Building Project and @ the HVAC & Roofing Project @ the Existing School Bldgs. All Punchlist work to be completed by May 30, 2018.
- Notice to Proceed was issued to Community Playground, Inc. to perform work for the Foothill Elementary School and Highlands Elementary School Play Structure Replacement Project on April 26, 2018. Pre-construction meeting with Community Playground, Inc. will be on May 11, 2018.
- Notice to Proceed was issued to Pacific Metro Electric, Inc. to perform work for the Pittsburg High School Gymnasium Buildings Lighting Retrofit Project on April 26, 2018. Pre-construction meeting with Pacific Metro Electric, Inc. will be on May 11, 2018.

WILLOW COVE ELEMENTARY SCHOOL

3



View of Modernization Work @ Building E - Looking North toward Computer Lab. Window glass has been installed.

WILLOW COVE ELEMENTARY SCHOOL

4



Modernization Work @ Building E - Furniture has been delivered.

WILLOW COVE ELEMENTARY SCHOOL

5



Inside of New Book Storage Room @ Building E – Flooring, ceiling and lighting has been installed. Room nearly completed.

WILLOW COVE ELEMENTARY SCHOOL

6



Inside of New Book Storage Room @ Building E – Different angle. Room nearly completed.

WILLOW COVE ELEMENTARY SCHOOL

7



Building E - Bathroom fixtures has been set.

WILLOW COVE ELEMENTARY SCHOOL

8



Building E – View of the Custodial Room with paper-protecting epoxy floor.

WILLOW COVE ELEMENTARY SCHOOL

9



Building E - Computer room furniture tackable wall board installation nearly completed.

WILLOW COVE ELEMENTARY SCHOOL

10



Building E - Viewing the Computer Lab nearing completion. Painter, hard at work.

WILLOW COVE ELEMENTARY SCHOOL

11



Building E - Security screen has been installed.

WILLOW COVE ELEMENTARY SCHOOL

12



Building D – Carpeting and cabinets have been installed.

WILLOW COVE ELEMENTARY SCHOOL

13



Office in Building D - nearing completion.