



# Pittsburg Unified School District

1

# CONSTRUCTION UPDATE

FACILITIES PLANNING  
& MANAGEMENT

May 18, 2018



# Construction Status Update

2

- Construction @ Willow Cove ES, Building E (former MP/Cafeteria Bldg.) has been completed except for a few missing doors. Photos show progress since the last Report dated May 4<sup>th</sup>. Furniture was delivered on April 27<sup>th</sup>. Shelves and cabinets were installed. Anticipated completion date is on or before May 31, 2018.
- Remodeling @ Building D (former Library Bldg.) is nearing completion. Waiting on new interior doors. Anticipated completion date is on or before May 31, 2018.
- The Contractor is finishing with Punchlist Items work @ the New Gymnasium/Multi Purpose Building Project and @ the HVAC & Roofing Project @ the existing school bldgs. All Punchlist work is anticipated to be completed by May 31, 2018. Contractor is demobilizing construction trailer and fencing on May 19<sup>th</sup>.
- Pre-construction meeting with Community Playground, Inc. was held on May 11<sup>th</sup> at Foothill ES and Highlands ES for the Play Structures Replacement Projects. Preliminary Schedule was received. Construction mobilization is scheduled to be on June 6<sup>th</sup>. Work will be completed by August 10<sup>th</sup>.
- Pre-construction meeting with Pacific Metro Electric, Inc. was held on May 11<sup>th</sup> at Pittsburg High School Gym Buildings. Preliminary Schedules and Milestone Submittal were received. Demolition of Gym Lights at the Main Gym is scheduled to start on May 21<sup>st</sup>. Upon completion of the Main Gym New Lighting, they will then move in to the Old Boys Gym and then to the Wrestling Gym. Projected completion date is by August 31<sup>st</sup>.

# WILLOW COVE ELEMENTARY SCHOOL

3



View of Modernization Work @ Building E - Books starting to be placed on the shelves

# WILLOW COVE ELEMENTARY SCHOOL

4



View of Modernization Work @ Building E - New Library is getting set up at her desk.

# WILLOW COVE ELEMENTARY SCHOOL

5



Inside of New Book Storage Room @ Building E – Room completed. Books waiting to be placed on the shelves.

# WILLOW COVE ELEMENTARY SCHOOL

6



Building E - Computer room completed. Ready for set up.

# WILLOW COVE ELEMENTARY SCHOOL

7



Viewing Building D - carpet and cabinets were installed. Waiting on new interior doors.

# WILLOW COVE ELEMENTARY SCHOOL

8



Building D - Projector has been installed on the wall. We are waiting for the white board.