

Pittsburg Unified School District

1

# CONSTRUCTION UPDATE

FACILITIES PLANNING  
& MANAGEMENT

March 23, 2018

# Construction Status Update

2

- Construction @ Willow Cove ES, Bldg. E (former MP/Cafeteria Bldg.) is continuing. Photos show progress since last Report dated 03/09/18. Looking good for completion on or before 04/20/18.
- Construction @ Bldg. D (former Library Bldg.) will begin as soon as the building is emptied. Work is anticipated to start during Spring Break Week, with anticipated completion on or before 06/30/18.
- Contractor is finishing with Punchlist Items Work @ the New Gym./MP Bldg. Project and @ the HVAC & Roofing Project @ the Existing School Bldgs. All Punchlist work to be completed by 04/06/18.
- Pre-Bid Conference & Walkthrough for the Foothill ES & Highlands ES Play Structures Replacement Project occurred on Thursday, 03/08/18. Bids are due on 03/28/18.
- Pre-Bid Conference & Walkthrough for the Pittsburg HS Gym. Bldgs. Lighting Retrofit Project occurred on Thursday, 03/15/18. Bids are due on 03/28/18.

# WILLOW COVE ELEMENTARY SCHOOL

3



View of Modernization Work @ Building E - Looking Northwest toward Check-Out Counter Location

# WILLOW COVE ELEMENTARY SCHOOL

4



View of Modernization Work @ Building E - Looking North toward Computer Lab.



# WILLOW COVE ELEMENTARY SCHOOL

5



View of Modernization Work @ Building E – Looking Northeast toward Hallway & Book Storage Room

# WILLOW COVE ELEMENTARY SCHOOL

6



View of Modernization Work @ Building E - Looking Southeast toward Book Shelves Location



# WILLOW COVE ELEMENTARY SCHOOL

7



View of Modernization Work @ Building E - Looking Southwest toward Reading Nook Stadium Seating

# WILLOW COVE ELEMENTARY SCHOOL

8



View of Modernization Work @ Building E - New Paint Colors on Ductwork, Beams and Ceiling



**QUESTIONS?**