



Pittsburg Unified School District

1

CONSTRUCTION UPDATE

FACILITIES PLANNING
& MANAGEMENT

June 8, 2018



Construction Status Update

2

- Construction @ Willow Cove ES, Building E (former MP/Cafeteria Bldg.) and remodeling @ Building D (former Library Bldg.). Photos show progress since the last Report dated May 18. The contractor has demobilized from the site. Work is completed except for missing doors and door hardware. Punchlist and door installation should be completed by June 30.
- Community Playground, Inc. has mobilized and started demolition of the Play Structures @ the Foothill ES June 6th. Play structures equipment(s) are anticipated to be delivered June 8. Projects at Foothill and Highlands ES should be completed by August 10th.
- Pacific Metro Electric, Inc. has mobilized and started at Pittsburg High School Gym Buildings on the Big Gym, May 21, awaiting the delivery of the light fixtures. They moved into the Wrestling Gym and started removing old fixtures on June 6. Old Boys Gym will continue to be used by Sports Teams until the Big Gym is completed. Upon completion of the Big Gym, work will start at the Old Boys Gym. Projected completion date is on August 31st.
- Work has started at the Site Support Service Center for the Bioswale Integrated Energy System Project on May 24. Projected Completion date is September 30.

WILLOW COVE ELEMENTARY SCHOOL

3



Willow Cove ES – Contractor has demobilized the site

WILLOW COVE ELEMENTARY SCHOOL

4



Willow Cove ES Modernization Work @ Building E - View of Reading Nook Stadium Seating looking Southwest

WILLOW COVE ELEMENTARY SCHOOL

5



Willow Cove ES Building E - View of Reading Nook Stadium Seating looking Southeast

WILLOW COVE ELEMENTARY SCHOOL

6



Willow Cove ES Building D - Projector and White Board has been installed

FOOTHILL ELEMENTARY SCHOOL

7



Foothill ES - Old Play Structure demolition in progress

FOOTHILL ELEMENTARY SCHOOL

8



Foothill ES - Old Play Structure demolition in progress

FOOTHILL ELEMENTARY SCHOOL

9



Foothill ES - Old Play Structure demolition in progress

SITE SUPPORT SERVICE CENTER

10



Corporate Yard - in preparation for the Bioswale Integrated Energy System Project