



Pittsburg Unified School District

1

CONSTRUCTION UPDATE

FACILITIES PLANNING
& MANAGEMENT

June 22, 2018



Construction Status Update

2

- Construction @ Willow Cove ES, Building E (former MP/Cafeteria Bldg.) and remodeling @ Building D (former Library Bldg.). Photos show progress since the last Report dated June 8. Work is completed except for missing doors and door hardware. Punchlist and door installation should be completed by June 30.
- Replacement of Play Structures Project at Foothill ES and Highlands ES. Photos show progress since the last report. Play structures equipment(s) has been delivered. Community Playground, Inc. has mobilized and started the installation of the Play Structures @ the Foothill ES. Demolition of the old Play Structures at Highlands ES has initiated. Projects at Foothill and Highlands ES should be completed by August 10th.
- Pacific Metro Electric, Inc. has mobilized and started at Pittsburg High School Gym Buildings on the Big Gym, May 21. They moved into the Wrestling Gym and started removing old fixtures on June 6. Old Boys Gym will continue to be used by Sports Teams until the Big Gym is completed. Upon completion of the Big Gym, work will start at the Old Boys Gym. Projected completion date is on August 31st.
- Work has started at the Site Support Service Center for the Bioswale Integrated Energy System Project on May 24. Projected Completion date is September 30.

WILLOW COVE ELEMENTARY SCHOOL

3



Willow Cove ES - New Library Building E. Books, tables and chairs are now being re-organized.

WILLOW COVE ELEMENTARY SCHOOL

4



Willow Cove ES Modernization Work @ Building E - New door is installed.

WILLOW COVE ELEMENTARY SCHOOL

5



Willow Cove ES Building E - Doors to be installed for these bathrooms. Doors are forthcoming.

WILLOW COVE ELEMENTARY SCHOOL

6



Willow Cove ES Building D - New doors has been installed at both offices. Glass to be attached, forthcoming.

FOOTHILL ELEMENTARY SCHOOL

7



Foothill ES - Installation of New Play Structure is in progress.

FOOTHILL ELEMENTARY SCHOOL

8



Foothill ES - Installation of New Play Structure is in progress.

FOOTHILL ELEMENTARY SCHOOL

9



Foothill ES - Laying out foundation in progress.

HIGHLANDS ELEMENTARY SCHOOL

10



Highlands ES - Old Play Structure demolition in progress.