



# Pittsburg Unified School District

1

# CONSTRUCTION UPDATE

FACILITIES PLANNING  
& MANAGEMENT

July 6, 2018



# Construction Status Update

2

- Willow Cove New MPR and Modernization Project. Construction @ Willow Cove ES, Building E (former MP/Cafeteria Bldg.) and remodeling @ Building D (former Library Bldg.) are completed except for punchlist items. Photos show progress since the last report dated June 22. Punchlist and door installation should be completed by July 30. Period of Performance Completion date is extended to July 30<sup>th</sup>.
- Play Structures Replacement Project at Foothill ES and Highlands ES. Photos show progress since the last report. Play structures equipment(s) has been partially installed. Concrete pour is scheduled July 5. Projected completion date is August 10<sup>th</sup>.
- Pittsburg High School Gym Buildings Lighting Retrofit on the Big Gym. Work in progress as scheduled. They moved into the Wrestling Gym and started removing old fixtures on June 6. Old Boys Gym will continue to be used by Sports Teams until the Big Gym is completed. Upon completion of the Big Gym, work will start at the Old Boys Gym. Projected completion date is August 31<sup>st</sup>.
- Site Support Service Center for the Bioswale Integrated Energy System Project. Moving as scheduled. Projected Completion date is September 30<sup>th</sup>.

# WILLOW COVE ELEMENTARY SCHOOL

3



Willow Cove ES - New Library Building E. Books are being re-organized.

# WILLOW COVE ELEMENTARY SCHOOL

4



Willow Cove ES Modernization Work @ Building E New doors installed.

# WILLOW COVE ELEMENTARY SCHOOL

5



Willow Cove ES Building E & D Doors and Glass to be installed. Doors and Glass are still outstanding and forthcoming.

# FOOTHILL ELEMENTARY SCHOOL

6



Foothill ES New Play Structures installation in progress.

# FOOTHILL ELEMENTARY SCHOOL

7



Foothill ES New Play Structures installation in progress.

# FOOTHILL ELEMENTARY SCHOOL

8



Foothill ES New Play Structures different angle.



# FOOTHILL ELEMENTARY SCHOOL

9



Foothill ES 2<sup>nd</sup> Play Structure in progress.

# HIGHLANDS ELEMENTARY SCHOOL

10



Highlands ES New Play Structure installation in progress.

# HIGHLANDS ELEMENTARY SCHOOL

11



Highlands ES New Play Structure different angle.

# SSSC BIOSWALE INTEGRATED ENERGY SYSTEM

12



Site Support Service Center Bioswale Project in progress.