



PITTSBURG UNIFIED SCHOOL DISTRICT

FACILITIES PLANNING & MANAGEMENT

This Issue

VOL. 1, NO. 1

Updates

Current Projects

Future Projects

Awards & Recognition



Summer Projects, Construction Updates and Future Work

Summer's heating up at the PUSD with many projects going on. Windows and HVAC units are being replaced at Highlands Elementary School. Parkside Elementary's Replacement Campus is appearing before our very eyes. The final aspect of the Willow Cove project, the fire lane repaving and exterior drainage at the portables, will be completed this summer. New stadium lights will be going up around Pirate Stadium for better illumination and energy conservation.

Additional security cameras have been added at Pittsburg High for better quality coverage. And the Bioswale Learning Center at the Site Services Support Center campus is underway. The Facilities Planning & Management Department has been recognized for many innovative programs. Please watch the Acterra Highlights video from the link provided on page 4 to learn more about how the District is doing its part to be conscientious and grateful stewards.

PITTSBURG UNIFIED SCHOOL DISTRICT

Site Services Support Center (SSSC)
3200 Loveridge Road
Pittsburg, CA 94565
James Larry Scott,
Director of Facilities & Information Technology
925.473.2438



CURRENT PROJECTS

PARKSIDE ES CAMPUS REPLACEMENT



On February 6, 2019, BHM Construction was awarded the contract to build the new Parkside Elementary School. Work began this Spring with the clearing of the south side of the campus; and in May, the underground utility trenching was started. Underground utilities have been placed and slurried over. Steel erection of the west classroom building is ongoing. Footings for the east classroom building will be poured next week, the steel will arrive this week. Lots of work going on to complete this job by next school year.



PITTSBURG HS STADIUM LIGHTING RETROFIT PROJECT

The existing PHS Stadium Field light poles and lighting fixtures were old and outdated. The Board decided they needed to be replaced and updated to meet current standards and technology. The project went out to bid and Bockmon and Woody Electric Co., Inc. was awarded the contract on April 3, 2019. Work started late May. Demo of the existing utilities and poles will be followed by new utilities and new pole installation.




CURRENT PROJECTS

HIGHLANDS ES WINDOWS & HVAC REPLACEMENT PROJECTS

The District determined that the windows and HVAC systems at Highlands Elementary School needed replacement. Pinguelo Construction, Inc.'s bid was accepted by the Board last Fall, and the window installation is slated for an August completion. The HVAC contract went to Project Built, Inc. and their work should be complete by start of school 2019.



PITTSBURG HIGH SCHOOL SECURITY CAMERAS PROJECT



SITE SERVICES SUPPORT CENTER BIOSWALE LEARNING CENTER




WILLOW COVE ES FIRE LANE REPAVING & DRAINAGE PROJECT

The final work needed for the Willow Cove ES modernization is the paving and drainage at the fire lane on the west border of the campus. It is currently gravel and needs to be paved for emergency vehicle access. The project will also include drainage work needed and associated striping, lettering work and slurry sealing. Tri-Valley Excavating Co., Inc. was awarded the contract on Feb. 20, 2019 and has just started work on June 10th. Project to be completed by mid-July.



PITTSBURG UNIFIED SCHOOL DISTRICT AWARDS & RECOGNITION



Watch: Acterra Highlights PUSD in Bioswale Solar & Wind Project Video

<https://youtu.be/884vXHD0Mmk>



UPCOMING PROJECTS



Los Medanos Portable Replacement & Library Project

PHS Tennis Court Modernization Project

Hillview JHS Modernization & Additions Project

